MEWP Pre Work Checks to be conducted every day before you begin working							Enter the date, and work down the sheet ensuring all control measures have been check, are in place, if applicable, and marked accordingly on the sheet.									
To be checked & safety measures implemented, if applicable Date															Control/Safety Measures put into place	
Operator Trained & certified					\perp										Certification has been seen and confirmed	
Harness/lanyard, selection & inspection (if applicable)															Completed as part of the MEWP pre use check sheet, unless a specific form is used	
PPE, safety boots, hard hat, hi-vis etc															All persons operating on or with the MEWP should be using these items	
Wind Speed (28mph)															Use an anemometer to measure wind speed	
Wind tunnels (working next to high buildings)															Check wind speed regularly	
Ground conditions checked, uneven, potholes, soft, debris															Uneven ground must be made safe using proper matting/ boards.	
Footings, banks, edges (3mtrs) min distance															Minimum of 3mts must be cleared of footings, embankments and other ditches	
Pedestrians, workers, public etc							П								Inform visitors to site where walkways and tracks are located, or use signage for public areas. Work area must be cornered off, and "No Entry" signage placed appropriately, to prevent access to MEWP area. It is strongly recommended to use a person/banksman or walker in heavily pedestrianised areas. And ensure visitors	
Barriers in place - no entry signs (different languages)																
Banksman, if applicable															to site are accompanied by a responsible person at all times.	
Overhead obstructions															Electrical, refrigeration or ventilation systems. Cables, pipes, lights etc	
Live Power lines															10mtrs min distance from platform, electrical supplier may need to be contacted if working next to live cables.	
Confined space, entry & exit															This is subjective and will need to be planned, as the job requires.	
Emergency plan															Plan for emergencies, and ensure radios, mobile phones are available for operator	
Contact with ground personnel															use, a plan must be arranged.	
Medical Considerations															Alcohol and drug related, health concerns, prescription medications etc.	
Lighting (if working in dark areas)															Adequate lighting must be provided.	
Work within 6km of aerodrome/airspace															Contact airfield manager to gain permission to work in that airspace.	
Pre Use Inspection MEWP															To be completed using the MEWP pre use check sheet	
Check for in-date LOLER inspection															Thorough examination (LOLER) must be every six months	
Other																
Name																